Item grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
		Qty	Cost	Qty	Rate	Amount	Qty	Cost
SRB 4.2.2 : Providing and laying plain / reinforced cement concrete for side drains wall and bottom thickness 15 cm using MCW nominal mix concrete with OPC cement at 300 kg with 20mm and down sized granite metal course aggregates at 0.69 cum and fine aggregates at 0.45 cum machine mixed well compacted for wall at bottom incldding centering shuttering cost of materials	cum			5.40	11539.97	62315.84	5.40	62315.84
5	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per specifications.Specification noKBS 4.6.3,TMT bars Fe550(pwd sr2015-16,p.no17,s.no4.46)	qntl			4.32	6742.03	29125.57	4.32	29125.57
6	Providing precast slab of 250mm thick inclduing cost of all materails labour curing transportation loading unloaing etc.., complete as per the direction of engineering in charge	Sqm			9.00	5346.11	48114.99	9.00	48114.99
7	RCC precast covering slab for drain (10cm thick)	Sqm			40.50	2196.00	88938.00	40.50	88938.

Ramanjeevi